

**HIGGINS** 

### TRAFFIC MANAGEMENT PLAN (TMP) - FULL FORM

Use this form for complex activities. Refer to the NZ Transport Agency's Traffic control devices manual, part 8 Code of practice for temporary traffic management (CoPTTM), section E, appendix A for a guide on how to complete each field.

	TMP reference:	Contractor (Working space):	Principal (Client): High	Principal (Client): Highway Gardens Company			
Organisations /TMP	HGNS 10016	Highway Gardens Company					
reference		Contractor (TTM):	RCA: Wellington City C	ouncil			
		Highway Gardens Company					
	Road names and s	uburb	House no./RPs (from and to)	Road level	Permanent speed		
	Morgan St, Johnson	ville	RP- 00 to 181	Level 1	50km/h		
Location details and road characteristics							
	Ironside Rd, Johnso	nville	RP- 152 to 263	Level 1	50km/h		
	AADT		Peak flows				
(main route) 820 (est) 29/07/2		9 3% Heavy – Morgan St,	0600 to 0900 and	0600 to 0900 and			
(main route)	Johnsonville		1600 to 1800				

### Description of work activity

Highway Gardens Company need to install traffic management equipment and signage to minimise traffic build-up on Morgan St due to the Sunday Produce Market at Johnsonville School.

### Planned work programme

Start date	10/01/2022	Time	6.00am	End date	18/12/2022	Time	3.30pm





HIGGINS

### Consider significant stages, for example:

- road closures
- detours
- no activity periods.

### Operational Information

- · Parking signage will be installed the day before the commencement of the market
- Cones will be in place displaying dates and times of when to keep the area clear. Car parking will still be available outside these times
- There are three type of signage placed on cones that restrict parking. The locations of these car parks are highlighted on the TMD. These are listed below as:
  - Residential Car Parking From 03 to 09 will be reserved for residents only
  - Market Customer Parking All angle parking outside the school and outside the residences of 11 to 19 will be used for market parking only. Both sides of Ironside Rd will be used from Rotoiti St to Earp St also
  - No Parking Car parking outside the school opposite 03 to 09 will be removed to increase lane width in this area. Vehicles parked on both sides of the road in this area effectively reduce the road with to one usable lane. Removing car parking will reduce unnecessary delays
- There will always be three marshals monitoring for non-compliant vehicle parking
- Marshals will ensure no vehicles stop and wait for car parking to come available on both Morgan St and Ohariu Rd

### Important Information

- Access to Morgan St will always be available
- · Residential access on Morgan St will always be available
- Brochures each week for the first four weeks after the approval of this TMP will be handed out to market customers advising of best practice when parking, entering the market and Morgan St. These brochures will be handed out periodically throughout the year to capture new customers
- Social media will also be posted

### Alternative dates if activity delayed

This TMP has a requested duration for a year. Upon expiry of this TMP, a new TMP will be submitted with the refreshed date

### Road aspects affected (delete either Yes or No to show which aspects are affected)

Pedestrians affected?	No	Property access affected?	No	Traffic lanes affected?	No
Cyclists affected?	No	Restricted parking affected?	Yes	Delays or queuing likely?	No

### Proposed traffic management methods

### Installation (includes parking of plant and materials storage)

Car parking restrictions installed the day prior to the market

- All signs are to be installed on the left-hand side of the road in a clockwise direction. The two signs will state "NO STOPPING AT ANY TIME"
- Marshals MUST NOT stand or linger in the live lane unless helping with directional flow of vehicles only.
- Marshals to monitor car parking
- Marshals to ensure that cars are not waiting on Morgan Street and Ohariu Road for parking spaces to become available
- Marshals to ensure residents always have access and egress availability in and out of their properties
- · Marshals must ensure driveways are not blocked
- The organiser and marshals will keep photo and video evidence of parking notification once restricted parking notification is installed. This evidence and monitoring must continue during market operation
- . The evidence gathering also extends to written records of what is working and what is not working

### Attended (night)

Attended (day)

n/a

Traffic control devices manual part 8 CoPTTM

### Unattended (day)

Cones will be in place displaying dates and times of when to keep the area clear. Car parking will still be available outside these times **APPROVED** 



### **HIGGINS**

Unattended (night)	Cones will be in place displaying dates and times of when to keep the area clear. Car parking will still be available outside these times
	No detour required
Detour route	Does detour route go into another RCA's roading network? No (delete either Yes or No)  If Yos, has confirmation of acceptance been requested from that RCA? No (delete either Yes or No)  Note: Confirmation of acceptance from affected RCA must be submitted prior to occupying the site.
Removal	Removal of "NO STOPPING AT ANY TIME" signage     Remove cones

### Proposed TSLs (see TSL decision matrix for guidance)

110poscu 10L	s (See FOL decision matrix for guidance)			
	Approval of Temporary Speed Limits (TSL) are in terms of Section 6 of Land Transport Rule: Setting of Speed Limits 2017, Rule 54001/2017 (List speed, length and location)	Times (From and to)	Dates (Start and finish)	Diagram ref. no.s (Layout drawings or traffic management diagrams)
Attended day/night	A temporary maximum speed limit of km/h is hereby fixed for motor vehicles travelling over the length of m situated between (House no./RP) and (House no./RP) on (street or road name)  N/A	n/a	n/a	n/a
Unattended day/night	A temporary maximum speed limit of km/h is hereby fixed for motor vehicles travelling over the length of m situated between (House no./RP) and (House no./RP) on (street or road name)  N/A	n/a	n/a	n/a
TSL duration	Will the TSL be required for longer than 12 months?  If yes, attach the completed checklist from section I-18: 0  Processes for TSLs to this TMP.	No		

### Positive traffic management measures

- Marshals monitoring site. Monitoring duties include:
  - Residential access and egress to and from properties
  - Car parking delays
  - Motorists are not waiting on Morgan Street and Ohariu Road for parking spaces to become available

\_\_\_

### Contingency plans



SAR.

### Generic contingencies for:

- major incidents
- incidents
- pre planed detours.

Remove any options which do not apply to your job

### **Major Incident**

A major incident is described as:

- · Fatality or notifiable injury real or potential
- Significant property damage, or
- Emergency services (police, fire, etc) require access or control of the site.

### Actions

The STMS must immediately conduct the following:

- stop all activity and traffic movement
- · secure the site to prevent (further) injury or damage
- contact the appropriate emergency authorities
- render first aid if competent and able to do so
- notify the RCA representative and / or the engineer
- under the guidance of the officer in charge of the site, reduce effects of TTM on the road or remove the activity if safe to do so
- re-establish TTM and traffic movements when advised by emergency authorities that it is safe to do so
- Comply with any obligation to notify WorkSafe.

### Incident

An incident is described as:

- excessive delays real or potential
- minor or non-inquiry accident that has the potential to affect traffic flow
- structural failure of the road.

### Actions

The STMS must immediately conduct the following:

- · stop all activity and traffic movement if required
- secure the site to prevent the prospect of injury or further damage
- notify the RCA representative and / or the engineer
- STMS to implement a plan to safely remove TTM and to establish normal traffic flow if safe to do so
- re-establish TTM and traffic movements when it is safe to do so and when traffic volumes have reduced.

### **Detour**

If because of the on site activity it will not be possible to remove or reduce the effects of TTM once it is established a detour route must be designed. This is likely for:

- excessive delays when using an alternating flow design for TTM
- redirecting one direction of flow and / or
- total road closure and redirection of traffic until such time that traffic volumes reduce, and tailbacks have been cleared.

The risks in the type of work being undertaken, the risks inherent in the detour, the probable duration of closure and availability and suitability of detour routes need to be considered.

The detour and route must be designed including:

- pre approval from the RCA's whose roads will be used or affected by the detour route
- ensure that TTM equipment for the detoursigns etc are on site and pre installed.

### <del>Actions</del>

When it is necessary to implement the pre planned detour the STMS must immediately undertake the following:

- Notify the RCA and / or the engineer when the detour is to be established
- Drive through the detour in both directions to check that it is stable and safe
- Remove the detour as soon as it practicable and safe to do so and the traffic volumes have reduced, and tailbacks have cleared
- Notify the RCA and / or the engineer when the detour has been disestablished and normal traffic flows have resumed.

APPROVED
CAR E828652

SAR

HIGGINS

### Note also the requirements for no interference at an accident scene:

In the event of an accident involving serious harm the STMS must ensure that nothing, including TTM equipment, is removed or disturbed and any wreckage article or thing must not be disturbed or interfered with, except to:

- save a life of, prevent harm to or relieve the suffering of any person, or
- make the site safe or to minimise the risk of a further accident; or
- maintain the access of the general public to an essential service or utility, or
- prevent serious damage to or serious loss of property, or
- follow the direction of a constable acting in his or her duties or act with the permission of an inspector.

### Other contingencies to be identified by the applicant (i.e. steel plates to

quickly cover

excavations)

### Weather

Depending on the activity, works may be cancelled if raining.

### Excess traffic delays (more than 5 minutes)

In the event of congestion positive measures will be implemented, i.e. opening lane widths, removing visual distractions from site, stopping works until congestion has eased or removal of the closure.

### Work running late

In the event of breakdown or unforeseen circumstance, the contingency of 'excess traffic delays' above will apply along with informing the RCA immediately. Alternatively, Higgins will do all they can to reduce the duration of days on site. This may also result in a request for an extension of work for that day. Under these circumstances, the STMS will seek approval from the TMC

### Emergency Vehicle Access / Movements or On-Site Emergency

Emergency vehicles will always be given the right of way and will be assisted through the site by a TMA vehicle if required. Emergencies onsite or nearby will first be made safe, then if appropriate moved from any live lanes, then attended to by emergency services if required. In this situation a modified TTM will be setup by the STMS if required.

### **Authorisations** Will controlled street parking be affected? Yes Has approval been granted? No Parking restriction(s) alteration authority Approval granted from parking requests at WCC Will portable traffic signals be used, or No Authorisation to No Has approval been granted? permanent traffic signals be changed? work at permanent traffic signal sites Will full carriageway closure continue for No Has approval been granted? No more than 5 minutes (or other RCA Road closure stipulated time)? authorisation(s) Will bus stop(s) be obstructed by the No Has approval been granted? Yes **Bus stop** activity? relocation(s) closure(s) Make, model and Not Required Authorisation to use description/number portable traffic signals NZTA compliant? Not Required **EED** Is an EED applicable? Not Required EED attached? Not Required

### Delay calculations/trial plan to determine potential extent of delays

Required where potential delays may occur. RCA will define when these are required once draft plan is submitted Peak Flows – 7am to 9am & 4pm to 7pm

### Public notification plan





**HIGGINS** 

The consent holder will control the notification to the public. This will include letter notification of Morgan St and a 50m radius to residents from the intersection of Ohariu Rd and Ironside Rd.

Brochures will be handed out to market customers on the day of the market

Social media posts are included in the notification process. A copy of the aerial TMD attached will be included in the letter notification, brochures, and social media posts

Public notification plan attached?

No

### On-site monitoring plan

On-site monitoring pla	"
Attended (day and/or night)	This TMP will always be on-site  Marshals have duties and responsibilities:  The organiser and marshals will keep photo and video evidence of parking notification once restricted parking notification is installed. This evidence and monitoring must continue during market operation  The evidence gathering also extends to written records of what is working and what is not working
Unattended (day and/or night)	n/a

### Method for recording daily site TTM activity (eg CoPTTM on-site record)

The on-site record will be used.

### Site safety measures

### Generic measures:

- . All site personnel to enter/ exit the site as per the STMS instruction/ briefing
- . No unauthorized personnel to be on site
- . All vehicles will have their flashing beacons turned on when installing, entering, exiting, and removing TTM closures
- . The Level 1 Arrow board/ work vehicle will not be parked in any safety zones while they are not being used
- A briefing for all staff & workers every day shift before any works begins
- A safe evacuation location to be identified at this briefing
- Any site visitors must always be escorted by a Higgins representative who has completed the full site induction, visitors are
  to observe the works only
- Minimum PPE requirements by visitors are as follows: Steel toe safety foot wear, hard hat, eye wear protection, and a hi
  visibility garment
- STMS: If emergencies occur, call 111. Additionally, instruct others to contact Higgins supervisor or manager to contact Wellington City Council TMC

Temporary safety barrier system	Will a temporary safety barrier system be used at this worksite?	No	If yes, has the temporary safety barric designed by an installation designer independently reviewed as being f t f	No
	Statement from temporary safety	barrier insta	allation designer attached	n/a

### Other information

This is an evolving TMP. Written and photographic evidence must be recorded and held onto for the duration of this TMP. Any improvements that could be made must be recorded and passed on to the TMP designer. This TMP will be amended to reflect any changes requested to help improve the event.

### Site specific layout diagrams

Number	Title				
01	HGNS 10016 – 001 Morgan St				
02	Resident Parking Only – Right Arrow				
03	Resident Parking Only – Centre Arrow				
04	Resident Parking Only – Left Arrow				
05	Customer Parking – Right Arrow				
06	Customer Parking – Centre Arow PROVED CAR E828652				



RCA consent (e.g. CAR/WAP)	HIGGINS.
and/or RCA contract reference	111001145

07	Customer Parking – Left Arrow								
08	No Parking – Right Arrow	No Parking – Right Arrow							
09	No Parking – Centre Arrow								
10	No Parking – Left Arrow								
Contact Details	Name	24/7 contact number	CoPTTM ID	Qualification	Expiry date				
Principal	Damian Yung - Highway Gardens Company	027105251	n/a	n/a	n/a				
ТМС	Jamal Dixon (WCC)	021338405	n/a	n/a	n/a				
Contractor	Damian Yung - Highway Gardens Company	027105251	n/a	n/a	n/a				
Marshals	Damian to appoint. These will be confirmed on the day	n/a	n/a	n/a	n/a				

APPROVED
CAR E828652



HIGGINS.

TMP preparation								
Preparation	Peter Winchester –	21/12/21	1	54593	L2/3 NP	08/05/22		
HIGGINS.	Name (STMS qualified)	Date	Signature	ID no.	Qualification	Expiry date		
This TMP meets CoP	TTM requirements		Number o	f diagrams atta	ached	10		
TMP returned for correction								
(if required)	Name	Date	Signature	ID no.	Qualification	Expiry date		
Engineer/TMC to cor	nplete following section when approve	al or accepta	nce required					
Approved by TMC/engineer								
(delete one)	Name	Date	Signature	ID no.	Qualification	Expiry date		
Acceptance by TMC (only required								
if TMP approved by engineer)	Name	Date	Signature	ID no.	Qualification	Expiry date		
Qualifier for enginee	r or TMC approval							
Approval of this TMP a	authorises the use of any regulatory signs	s included in t	he TMP or attac	hed traffic man	agement diagra	ms.		
This TMP is approved	on the following basis:							
1. To the best of the a	approving engineer's/TMC's judgment this	s TMP confor	ms to the require	ements of CoPT	TM.			
	red on the basis that the activity, the local curacy in the portrayal of this information				rrectly represen	ted by the		
3. The TMP provides	so far as is reasonably practicable, a safe	e and fit for p	urpose TTM sys	em.				
	activity is reminded that it is the STMS's on anditions that affect the safety of this site.		ne, cancel or mo	odify operations	due to the adv	erse traffic,		
Notification to TMC	prior to occupying worksite/Notificatio	n completed						
Type of notification	Type of notification		Date					
to TMC required		comple		;				

APPROVED
CAR E828652



TMP or generic plan reference

ON-SITE REC	CORD must be retained with TMP for 12 months	3.			Today's date		
Location details	Road names(s):	House number/RPs	:		Suburb:		
Working sp	ace						
Person responsible for working space Where the STM	Name MS/TC is responsible for both the working	space and TTM they s	Signature ign above and	in the	appropriate TTM	box below	
TTM							
STMS in charge of TTM	Name	TTM ID Number	Warrant expiry	data	Signatura		Time
Worksite handover	Ivanie	T TNI ID Nullibel	<b>vv</b> arrant expiry	uale	oignature	gnature	
accepted by replacement STMS	Name Tick to confirm handover briefing completed	ID Number	Warrant expiry date Sign		Signature	Signature	
Delegation							
Worksite control							
accepted by TC/STMS-NP	Name Tick to confirm briefing completed	ID Number	Warrant expiry date		Signature		Time
Temporary	speed limit						
Street/road na	ame (RPs or street numbers):	TSL action	Date:	Time	: TSL speed	: Length of	TSL (m):
		TSL installed					
From:	То:	TSL remains in place TSL removed					
Street/road na	ame (RPs or street numbers):	TSL action	Date:	Time	: TSL speed	: Length of	TSL (m):
		TSL installed					
From:	To:	TSL remains in place TSL removed					
			Date	T!	. TOL		TCL ()
otreet/road na	ame (RPs or street numbers):	TSL action TSL installed	Date:	Time	. ISL speed	: Length of	19L (m):
		TSL remains in place					
From:	To:	TSL removed					
Street/road na	ame (RPs or street numbers):	TSL action	Date:	Time	: TSL speed	: Length of	TSL (m):
		TSL installed					
		TSL remains in place					
From:		TSL removed APPROVED AR E828652				<u> </u>	
	1	emal Dixon					

Traffic control devices manual part 8 CoPTTM

Section E, appendix A: Traffic management plans
Page 9

Edition 4, April 2020



тиль	Ar.	generi	c n	an	rat	AFA	200
I IAII	u	<b>UCITED</b>	CP	ıaıı			

### Worksite monitoring TTM to be monitored and 2 hourly inspections documented below. TTM 2 hourly 2 hourly 2 hourly 2 hourly 2 hourly TTM Items to be inspected removal check check check check check set-up High-visibility garment worn by all? Signs positioned as per TMP? Conflicting signs covered? Correct delineation as per TMP? Lane widths appropriate? Appropriate positive TTM used? Footpath standards met? Cycle lane standards met? Traffic flows OK? Adequate property access? Barrier deflection area is clear? Add others as required Time inspection completed: Signature: Comments: Time Adjustment made and reason for change

**APPROVED** 



## **Except For Resident Vehicles**

# Resident Parent Inc. Parent Inc. Wellington City Council



## **Except For Resident Vehicles**

# Resident Parente Dixon Wellington City Council



## **Except For Resident Vehicles**

# Resident Parent In Council Resident Resident

### MARKET PARKING ONLY 6am-4pm Sunday

**APPROVED** 

CAR E828652





### MARKET PARKING ONLY 6am- 4pm Sunday

### **APPROVED**

CAR E828652








### MARKET PARKING ONLY 6am-4pm Sunday











### **Produce Markets**

### Highway Gardens Ltd

Notice of intended parking changes to Morgan St Johnsonville.

Notice to Residents of Morgan St, Ironside Rd and Ohariu Rd.

The top end of Morgan St (the narrow end) on the school side will be closed off for any parking to allow traffic to flow in both directions.

The carpark on the corner of Morgan St and Ohariu Rd will be open for the public.

The residents side of Morgan St at the top end (the narrow end) will remain as parking for the residents only.

The vehicle entrance to the upper-level playground off Ohariu Rd will be for market staff only and closed during market hours.

There will be marshalls patrolling Morgan St each market day.

These changes are for Sundays only and to ensure Residents have unimpeeded vehicle access and parking. And to stop the vehicle congestion entering and exiting Morgan St.

- Where; Morgan St Johnsonville
- When; Sundays only 6am to 3pm
- Duration; Every Sunday that the market operates.
- Hours; during the hours of 6am to 3pm.

what you can do to help;

Please have all vehicles removed from the school side of the top end of Morgan St, the Ohariu St end by 6am.

Produce Markets operate a fresh fruit and vegetables market every Sunday. For any information, please contact

Damian Yung

Manager

Phone

